

Solar Light

Project Overview

Chairman	Heizel Arong
Start Date	April 29, 2025
End Date	May 29, 2025
Status	Ongoing
Description	Street Light For Purok 2

Budget Information

Allocated Budget	PHP 25,000.00
Total Expenses	PHP 25,000.00
Remaining Budget	PHP 0.00

Expense Details

Date	Item	Amount	Description
2025-05-10	Solar Light	PHP 20,000.00	4 Solar Light For The Street O F Purok 2
2025-04-29	Labor	PHP 5,000.00	Labor Payment

Project Images

Report Date: April 29, 2025



Report Date: April 29, 2025

Certified Correct:

HEIZEL ARONG

SK Chairman